BRUHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Providing LED Street lights in Ward No 02 Yelahanaka Sub Division as a Pilot Project	
2	Estimate Cost	25.00 Lakhs	
3	Administrative Approved No and Date	BBMP/CE/YZ/AS/39/16-17 Date. 17/09/2016	
4	Technical sanction No. and Date	BBMP/CE/YZ/TS/48/16-17 Date. 17/09/20165	
5	Job Code No. and P Code No.	002-17-000012	
6	Tender Direct Entrested to KRIDL	KRIDL	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	-	
8	Tender Approved Details	-	
9	Work Order No and Date	EE/ELE/YZ/WO/11/2017-18 Dated:04/05/2017	
10	Stipulation time of Completion	120 Days	
11	Actiual Date of Commencement	04.05.2017	
12	Actiual Date of Completion	03.09.2017	
13	Delay if any	NIL	
14	Reson for Delay	NIL	
15	Payment made till date.		

16	Status of Work	Completed	
17	Photograph verfied	YES	
18	Date of Inspection	16-8-17	
19	MB No. and Page No.	3115/17-18 Pno: 311432 to 445	
20	BR No. and Date	49/17-18 dt: 29-6-17	
21	Section officer	Sri Babu Reddy.K.N J.E	
22	Sub Division Officer	Sri. Rajendra Naik. AEE	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer

Shekarappa
3rd Party Inspection